






7 MONTHS	TOTAL DURATION
1 DAY	1. INITIAL SOIL EROSION AND SEDIMENT CONTROL DEVICES
3 DAYS	2. ENTRAPMENT, PERIMETER SILT AND FINEST MATERIAL FILTER
2 WEEKS	3. THIS INSTALLATION INCLUDES PLACING AND BACKFILL CONSTRUCTION
3 DAYS	4. INITIAL SOIL EROSION AND SEDIMENT CONTROL DEVICES
6 MONTHS	5. CONSTRUCTION OF GRADE ADDITION
1 DAY	6. INITIAL UNDERWAY AND UTILITIES & SEWAGE PIT
3 DAYS	7. REPAIR AND RECONSTRUCT ALL AREAS TO BE MORE THAN 30 DAYS
2 WEEKS	8. WIDEN UNDERWAY, APPLY SEWAGE MANHOLE
3 DAYS	9. FINAL GRADE ADDITION
3 DAYS	10. PERMANENTLY APPLY TOPSOIL
1 DAY	11. REMOVE SOIL PROVISION CONTROL DEVICES WHEN SITE IS STABILIZED

[illegible]

SOIL EROSION & SEDIMENT CONTROL PLAN

